

Preliminary Overall Project Schedule
New Louisville PK-5 Building
Louisville City School District
Louisville, OH
Project No. 207145.01

DRAFT
 Louisville Input Required
 CORE Meetings
 Items To Be Determined

Task Name	Duration	Start	Finish	2009				2010				2011				2012			
				J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J
New Louisville PK-5 Building	998 days	Tue 11/4/08	Thu 8/30/12	[Summary bar]															
Bond Issue Passage	1 day	Tue 11/4/08	Tue 11/4/08	[Milestone]															
Program of Requirements	86 days	Tue 11/4/08	Tue 3/3/09	[Summary bar]															
POR Activities	75 days	Tue 11/4/08	Mon 2/16/09	[Task bar]															
POR Input Meeting No. 1 (1:00 PM EST, MSEC)	1 day	Tue 1/6/09	Tue 1/6/09	[Milestone]															
POR Input Meeting No. 2 (4:00 PM EST, MSEC)	1 day	Mon 2/2/09	Mon 2/2/09	[Milestone]															
POR Input Meeting No. 3 (1:00 PM EST, BOE)	1 day	Mon 2/16/09	Mon 2/16/09	[Milestone]															
FH Submits POR to OSFC/Carbone	1 day	Tue 2/17/09	Tue 2/17/09	[Milestone]															
POR Review by OSFC/Carbone	10 days	Wed 2/18/09	Tue 3/3/09	[Task bar]															
Project Start Up	40 days	Mon 2/2/09	Fri 3/27/09	[Summary bar]															
Executive Partnering Session (10:00 AM EST, MSEC)	1 day	Mon 2/2/09	Mon 2/2/09	[Milestone]															
FH Team Kickoff Meeting (10:00 AM EST, FH Board Room)	1 day	Thu 3/5/09	Thu 3/5/09	[Milestone]															
FH PBIP Meeting (1:00 PM EST, FH Board Room)	1 day	Mon 3/9/09	Mon 3/9/09	[Milestone]															
LEED Point Strategy Meeting (2:30 PM EST, Study Hall)	1 day	Mon 3/9/09	Mon 3/9/09	[Milestone]															
Eco-Charrette Prep (10:00 AM EST, Board Room)	1 day	Wed 3/11/09	Wed 3/11/09	[Milestone]															
OSFC Eco-Charrette (10:00 AM to 3:30 PM EST, MESC)	1 day	Fri 3/27/09	Fri 3/27/09	[Milestone]															
Geotechnical Sub-Surface Investigations (SSI)	67 days	Mon 2/9/09	Tue 5/12/09	[Summary bar]															
Issue RFP	1 day	Mon 2/9/09	Mon 2/9/09	[Milestone]															
Receive Proposals	30 days	Tue 2/10/09	Mon 3/23/09	[Task bar]															
Recommendations to LCSD	5 days	Tue 3/24/09	Mon 3/30/09	[Task bar]															
SSI Activities	30 days	Tue 3/31/09	Mon 5/11/09	[Task bar]															
Receive final Report/Recommendations	1 day	Tue 5/12/09	Tue 5/12/09	[Milestone]															
Schematic Design	74 days	Wed 2/18/09	Mon 6/1/09	[Summary bar]															
Schematic Design Activities	60 days	Wed 2/18/09	Tue 5/12/09	[Task bar]															
BOE Worksession No. 1 (5:30 PM EST, MSEC)	1 day	Mon 3/2/09	Mon 3/2/09	[Milestone]															
SD Input Meeting No. 1 (10:00 AM EST, LES)	1 day	Tue 3/10/09	Tue 3/10/09	[Milestone]															
SD Input Meeting No. 2/Site Review No. 1 (1:00 PM EST, LES)	1 day	Tue 3/17/09	Tue 3/17/09	[Milestone]															




Project: Preliminary Overall Project Sc
 Date: Wed 11/10/10

Task [Pattern] Milestone [Diamond] Summary [Arrow]

Preliminary Overall Project Schedule
New Louisville PK-5 Building
Louisville City School District
Louisville, OH
Project No. 207145.01

DRAFT
 Louisville Input Required
 CORE Meetings
 Items To Be Determined

Task Name	Duration	Start	Finish	2009				2010				2011				2012			
				J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J
Engineering Systems Input No. 1 (Plumbing/Electrical,HVAC) (4:00 PAM)	1 day	Tue 3/17/09	Tue 3/17/09	◆															
FH Coordination Meeting No. 1 (10:00 AM EST, Celina Board Room)	1 day	Wed 3/25/09	Wed 3/25/09	◆															
SD Input Meeting No. 3 (12:00 PM EST, MSEC)	1 day	Tue 3/31/09	Tue 3/31/09	◆															
FH Coordination Meeting No. 2 (10:00 AM EST, Celina Board Room)	1 day	Wed 4/8/09	Wed 4/8/09	◆															
SD Input Meeting No. 4 (1:00 PM EST, LES)	1 day	Tue 4/14/09	Tue 4/14/09	◆															
Engineering Systems Input No. 2 (HVAC) (4:00 PM EST, MSEC)	1 day	Tue 4/14/09	Tue 4/14/09	◆															
Temperature Controls Presentations (4:00 PM EST, MSEC)	1 day	Tue 4/21/09	Tue 4/21/09	◆															
FH Coordination Meeting No. 3 (10:00 AM EST, Celina Board Room)	1 day	Wed 4/22/09	Wed 4/22/09	◆															
Obtain Email Addresses for Online DD Questionnaires	1 day	Fri 4/24/09	Fri 4/24/09	◆															
Send Invitation for Online Questionnaires	1 day	Mon 4/27/09	Mon 4/27/09	◆															
SD Input Meeting No. 5/Site Review No. 2 (1:00 PM EST, LES)	1 day	Tue 4/28/09	Tue 4/28/09	◆															
Technology Systems/Hardware Input No. 1 (10:00 AM EST, MSEC)	1 day	Tue 4/28/09	Tue 4/28/09	◆															
Open Online Questionnaires	1 day	Tue 4/28/09	Tue 4/28/09	◆															
Collect Online Questionnaire Responses	13 days	Wed 4/29/09	Fri 5/15/09	◆															
FH Coordination Meeting No. 4 (10:00 AM EST, Celina Board Room)	1 day	Wed 5/6/09	Wed 5/6/09	◆															
SD Input Meeting No. 6 (1:00 PM EST, LES)	1 day	Tue 5/12/09	Tue 5/12/09	◆															
Food Service Design Input Meeting No. 1 (10:00 AM EST, MSEC)	1 day	Tue 5/12/09	Tue 5/12/09	◆															
100% SD Documents (PDF) to Elwer (9:00 AM EST)	1 day	Wed 5/13/09	Wed 5/13/09	◆															
Printing of SD Documents	1 day	Thu 5/14/09	Thu 5/14/09	◆															
Shipping SD Documents to OSFC/Carbone	1 day	Fri 5/15/09	Fri 5/15/09	◆															
Close Online Questionnaire	1 day	Mon 5/18/09	Mon 5/18/09	◆															
SD Documents Received by OSFC/Carbone	1 day	Mon 5/18/09	Mon 5/18/09	◆															
SD Review/Estimate by OSFC/Carbone	10 days	Tue 5/19/09	Mon 6/1/09	◆															
All-School Staff Update (10:00 AM EST, MSEC)	1 day	Fri 5/29/09	Fri 5/29/09	◆															
Executive Core Meetings	732 days	Thu 2/26/09	Fri 12/16/11	█															
Core Meeting No. 1 (10:00 AM EST, MSEC)	1 day	Thu 2/26/09	Thu 2/26/09	◆															
Core Meeting No. 2 (10:00 AM EST, MSEC)	1 day	Fri 3/27/09	Fri 3/27/09	◆															



Project: Preliminary Overall Project Sc Date: Wed 11/10/10 Task  Milestone  Summary 

Preliminary Overall Project Schedule
New Louisville PK-5 Building
Louisville City School District
Louisville, OH
Project No. 207145.01

DRAFT
 Louisville Input Required
 CORE Meetings
 Items To Be Determined

Task Name	Duration	Start	Finish	2009				2010				2011				2012				
				J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	
Core Meeting No. 3 (10:00 AM EST, MSEC)	1 day	Fri 4/24/09	Fri 4/24/09		◆															
Core Meeting No. 4 (10:00 AM EST, MSEC)	1 day	Fri 5/22/09	Fri 5/22/09		◆															
Core Meeting No. 5 (10:00 AM EST, MSEC)	1 day	Fri 6/26/09	Fri 6/26/09		◆															
Core Meeting No. 6 (10:00 AM EST, MSEC)	1 day	Fri 7/24/09	Fri 7/24/09		◆															
Core Meeting No. 7 (10:00 AM EST, MSEC)	1 day	Fri 8/28/09	Fri 8/28/09		◆															
Core Meeting No. 8 (10:00 AM EST, MSEC)	1 day	Fri 9/25/09	Fri 9/25/09		◆															
Core Meeting No. 9 (10:00 AM EST, MSEC)	1 day	Fri 10/23/09	Fri 10/23/09		◆															
Core Meeting No. 10 (10:00 AM EST, MSEC)	1 day	Fri 11/20/09	Fri 11/20/09		◆															
Core Meeting No. 11 (10:00 AM EST, MSEC)	1 day	Fri 12/18/09	Fri 12/18/09		◆															
Core Meeting No. 12 (10:00 AM EST, MSEC)	1 day	Fri 1/22/10	Fri 1/22/10		◆															
Core Meeting No. 13 (10:00 AM EST, MSEC)	1 day	Fri 2/26/10	Fri 2/26/10		◆															
Core Meeting No. 14 (10:00 AM EST, MSEC)	1 day	Fri 3/26/10	Fri 3/26/10		◆															
Core Meeting No. 15 (10:00 AM EST, MSEC)	1 day	Fri 4/23/10	Fri 4/23/10		◆															
Core Meeting No. 16 (10:00 AM EST, MSEC)	1 day	Fri 5/28/10	Fri 5/28/10		◆															
Core Meeting No. 17 (10:00 AM EST, MSEC)	1 day	Fri 6/25/10	Fri 6/25/10		◆															
Core Meeting No. 18 (10:00 AM EST, MSEC)	1 day	Fri 7/23/10	Fri 7/23/10		◆															
Core Meeting No. 19 (10:00 AM EST, MSEC)	1 day	Fri 8/27/10	Fri 8/27/10		◆															
Core Meeting No. 20 (10:00 AM EST, MSEC)	1 day	Fri 9/24/10	Fri 9/24/10		◆															
Core Meeting No. 21 (10:00 AM EST, MSEC)	1 day	Fri 10/22/10	Fri 10/22/10		◆															
Core Meeting No. 22 (10:00 AM EST, MSEC)	1 day	Fri 11/19/10	Fri 11/19/10		◆															
Core Meeting No. 23 (10:00 AM EST, MSEC)	1 day	Fri 12/17/10	Fri 12/17/10		◆															
Core Meeting No. 24 (10:00 AM EST, MSEC)	1 day	Fri 1/28/11	Fri 1/28/11		◆															
Core Meeting No. 25 (10:00 AM EST, MSEC)	1 day	Fri 2/25/11	Fri 2/25/11		◆															
Core Meeting No. 26 (10:00 AM EST, MSEC)	1 day	Fri 3/25/11	Fri 3/25/11		◆															
Core Meeting No. 27 (10:00 AM EST, MSEC)	1 day	Fri 4/22/11	Fri 4/22/11		◆															
Core Meeting No. 28 (10:00 AM EST, MSEC)	1 day	Fri 5/27/11	Fri 5/27/11		◆															
Core Meeting No. 29 (10:00 AM EST, MSEC)	1 day	Fri 6/24/11	Fri 6/24/11		◆															

Project: Preliminary Overall Project Sc
 Date: Wed 11/10/10



Task  Milestone 

Summary 

Preliminary Overall Project Schedule
New Louisville PK-5 Building
Louisville City School District
Louisville, OH
Project No. 207145.01

DRAFT
 Louisville Input Required
 CORE Meetings
 Items To Be Determined




Task Name	Duration	Start	Finish	2009			2010			2011			2012		
				J	J	J	J	J	J	J	J	J	J	J	J
Core Meeting No. 30 (10:00 AM EST, MSEC)	1 day	Fri 7/22/11	Fri 7/22/11												
Core Meeting No. 31 (10:00 AM EST, MSEC)	1 day	Fri 8/26/11	Fri 8/26/11												
Core Meeting No. 32 (10:00 AM EST, MSEC)	1 day	Fri 9/23/11	Fri 9/23/11												
Core Meeting No. 33 (10:00 AM EST, MSEC)	1 day	Fri 10/28/11	Fri 10/28/11												
Core Meeting No. 34 (10:00 AM EST, MSEC)	1 day	Fri 11/18/11	Fri 11/18/11												
Core Meeting No. 35 (10:00 AM EST, MSEC)	1 day	Fri 12/16/11	Fri 12/16/11												
Design Development	109 days	Thu 5/14/09	Tue 10/13/09												
Design Development Activities	90 days	Thu 5/14/09	Wed 9/16/09												
BOE Worksession No. 2 (5:30 PM EST, MSEC)	1 day	Mon 5/18/09	Mon 5/18/09												
Robbins Flooring Institute Tour (10:00 AM EST, Cincinnati) - CANCELLED	1 day	Tue 5/19/09	Tue 5/19/09												
FH Coordination Meeting No. 5 (10:00 AM EST, Celina Board Room)	1 day	Wed 5/20/09	Wed 5/20/09												
Elementary Staff Update Sessions (10:00 AM EST, MSEC)	1 day	Fri 5/29/09	Fri 5/29/09												
DD Input Meeting No. 1 (10:00 AM-3:00 PM EST, MSEC)	1 day	Tue 6/2/09	Tue 6/2/09												
DD Input Meeting No. 2 (10:00 AM-3:00 PM, MSEC)	1 day	Tue 6/9/09	Tue 6/9/09												
FH Coordination Meeting No. 6 (10:00 AM EST, Celina Board Room)	1 day	Wed 6/10/09	Wed 6/10/09												
Interior Design Input Meeting No. 1 (10:00 AM EST, MSEC)	1 day	Mon 6/15/09	Mon 6/15/09												
Exterior Design Input Meeting No. 1 (12:00 PM EST, MSEC)	1 day	Mon 6/15/09	Mon 6/15/09												
Food Service Design Input Meeting No. 2 (2:00 PM EST, MSEC)	1 day	Mon 6/15/09	Mon 6/15/09												
Legacy Flooring Tour (3:30 PM EST, Columbus)	1 day	Tue 6/16/09	Tue 6/16/09												
Front End Review/Coordination with Carbone (10:00 AM EST, FH Dublin)	1 day	Tue 6/16/09	Tue 6/16/09												
DD Input Meeting No. 3 (10:00 AM-3:00 PM EST, MSEC)	1 day	Tue 6/23/09	Tue 6/23/09												
FH Coordination Meeting No. 7 (10:00 AM EST, Celina Board Room)	1 day	Wed 6/24/09	Wed 6/24/09												
Interior Design Input Meeting No. 2 (10:00 AM EST, MSEC)	1 day	Tue 6/30/09	Tue 6/30/09												
Exterior Design Input Meeting No. 2 (1:00 PM EST, MSEC)	1 day	Tue 6/30/09	Tue 6/30/09												
DD Input Meeting No. 4 (10:00 AM-3:00 PM, MSEC) - CANCELLED	1 day	Tue 7/7/09	Tue 7/7/09												
FH Coordination Meeting No. 8 (10:00 AM EST, Celina Board Room)	1 day	Wed 7/8/09	Wed 7/8/09												
City of Louisville Review with Civil (? :00 ?M EST, TBD)	1 day	Wed 7/15/09	Wed 7/15/09												

Project: Preliminary Overall Project Sc Date: Wed 11/10/10 Task  Milestone  Summary 

Preliminary Overall Project Schedule
New Louisville PK-5 Building
Louisville City School District
Louisville, OH
Project No. 207145.01

DRAFT
 Louisville Input Required
 CORE Meetings
 Items To Be Determined

Task Name	Duration	Start	Finish	2009				2010				2011				2012			
				J	J	JJ		J	JJ			J	JJ			J	JJ		
BOE Worksession No. 3 (5:30 PM EST, MSEC)	1 day	Tue 7/21/09	Tue 7/21/09			◆													
DD Input Meeting No. 5 (10:00 AM EST, MSEC) - CANCELLED	1 day	Tue 7/21/09	Tue 7/21/09			◆													
Food Service Design Input Meeting No. 3 (1:00 PM EST, MSEC)	1 day	Tue 7/21/09	Tue 7/21/09			◆													
Technology Systems Input Meeting No. 2 (10:00 AM EST, MSEC)	1 day	Tue 7/21/09	Tue 7/21/09			◆													
FH Coordination Meeting No. 9/LEED Review (10:00 AM EST, Celina Bo:	1 day	Wed 7/22/09	Wed 7/22/09			◆													
Room Numbering Review (10:00 AM EST, MSEC)	1 day	Tue 7/28/09	Tue 7/28/09			◆													
Interior Design Input Meeting No. 3 (10:00 AM EST, MSEC)	1 day	Tue 7/28/09	Tue 7/28/09			◆													
Exterior Design Input Meeting No. 3 (11:00 AM EST, MSEC)	1 day	Tue 7/28/09	Tue 7/28/09			◆													
FH Coordination Meeting No. 10 (10:00 AM EST, Celina Board Room)	1 day	Wed 8/5/09	Wed 8/5/09			◆													
Building Systems/Materials Meeting (9:00 AM to 3:00 PM EST, FH Dublin	1 day	Mon 8/17/09	Mon 8/17/09			◆													
FH Coordination Meeting No. 11 (10:00 AM EST, Celina Board Room)	1 day	Wed 8/19/09	Wed 8/19/09			◆													
Plan Review Meeting (1:00 PM EST, Stark Count Building Dept.)	1 day	Fri 8/28/09	Fri 8/28/09			◆													
FHAI Tape Session (10:00 AM EST, Board Room)	1 day	Tue 9/1/09	Tue 9/1/09			◆													
FH Coordination Meeting No. 12 (10:00 AM EST, Celina Board Room)	1 day	Wed 9/2/09	Wed 9/2/09			◆													
LEED Review Meeting (1:00 PM EST, Celina Board Room)	1 day	Wed 9/2/09	Wed 9/2/09			◆													
Technology Systems Input Meeting No. 3 (1:00 PM EST, MSEC)	1 day	Tue 9/15/09	Tue 9/15/09			◆													
BOE Worksession No. 3 (5:30 PM EST, MSEC)	1 day	Tue 9/15/09	Tue 9/15/09			◆													
100% DD Documents (PDF) to Elwer (9:00 AM EST)	1 day	Thu 9/17/09	Thu 9/17/09			◆													
Printing of DD Documents	1 day	Fri 9/18/09	Fri 9/18/09			◆													
Shipping of DD Documents to OSFC/Carbone	1 day	Mon 9/21/09	Mon 9/21/09			◆													
DD Documents Received by OSFC/Carbone	1 day	Tue 9/22/09	Tue 9/22/09			◆													
DD Review/Estimate by OSFC/Carbone	15 days	Wed 9/23/09	Tue 10/13/09			◆													
Construction Documents	80 days	Fri 9/18/09	Thu 1/7/10			◆													
Construction Document Activities	60 days	Fri 9/18/09	Thu 12/10/09			◆													
FH Coordination Meeting No. 13 (10:00 AM EST, Celina Board Room)	1 day	Wed 9/23/09	Wed 9/23/09			◆													
LEED Review Meeting (1:00 PM EST, Celina Board Room)	1 day	Wed 9/30/09	Wed 9/30/09			◆													
FH Coordination Meeting No. 14 (10:00 AM EST, Celina Board Room)	1 day	Wed 10/7/09	Wed 10/7/09			◆													

Project: Preliminary Overall Project Sc Date: Wed 11/10/10 Task  Milestone  Summary 

Preliminary Overall Project Schedule
New Louisville PK-5 Building
Louisville City School District
Louisville, OH
Project No. 207145.01

DRAFT
 Louisville Input Required
 CORE Meetings
 Items To Be Determined

Task Name	Duration	Start	Finish	2009			2010			2011			2012		
				J	J	J	J	J	J	J	J	J	J	J	J
LEED Review Meeting (1:00 PM EST, Celina Board Room)	1 day	Wed 10/14/09	Wed 10/14/09				◆								
Groundbreaking Ceremony (2:00 PM EST, New Site)	1 day	Tue 10/20/09	Tue 10/20/09				◆								
Technology Systems Input Meeting No. 4 (1:00 PM EST, MSEC)	1 day	Tue 10/20/09	Tue 10/20/09				◆								
FH Coordination Meeting No. 15 (10:00 AM EST, Celina Board Room)	1 day	Wed 10/21/09	Wed 10/21/09				◆								
Submit for USGBC Design Review	1 day	Fri 10/30/09	Fri 10/30/09				◆								
LEED Design Submittal	1 day	Mon 11/2/09	Mon 11/2/09				◆								
FH Coordination Meeting No. 16 (10:00 AM EST, Celina Board Room)	1 day	Wed 11/4/09	Wed 11/4/09				◆								
FH Coordination Meeting No. 17 (10:00 AM EST, Celina Board Room)	1 day	Wed 11/18/09	Wed 11/18/09				◆								
FH Check Set Documents (PDF) to Elwer (Noon EST)	1 day	Tue 12/1/09	Tue 12/1/09				◆								
FH Check (Celina Auditoria)	2 days	Wed 12/2/09	Thu 12/3/09				◆								
100% CDs (PDF) to Elwer (9:00 AM EST)	1 day	Fri 12/11/09	Fri 12/11/09				◆								
Printing of CDs	1 day	Mon 12/14/09	Mon 12/14/09				◆								
Shipping of CDs to OSFC/Carbone	1 day	Tue 12/15/09	Tue 12/15/09				◆								
CDs Received by OSFC/Carbone	1 day	Wed 12/16/09	Wed 12/16/09				◆								
CD Review/Estimate by OSFC/Carbone	15 days	Thu 12/17/09	Wed 1/6/10				◆								
BOE Approval of CD Package	1 day	Thu 1/7/10	Thu 1/7/10				◆								
Temperature Controls - State Term Schedule Package	456 days	Fri 12/11/09	Fri 9/9/11				◆								
Temperature Controls Activities	21 days	Fri 12/11/09	Fri 1/8/10				◆								
CD Completion	5 days	Mon 1/11/10	Fri 1/15/10				◆								
CDs to OSFC/SCG	1 day	Mon 1/18/10	Mon 1/18/10				◆								
CD Review/Estimate	10 days	Tue 1/19/10	Mon 2/1/10				◆								
Release Vendor Package	20 days	Tue 2/2/10	Mon 3/1/10				◆								
Receive Vendor Package	1 day	Tue 3/2/10	Tue 3/2/10				◆								
Execute Contracts	10 days	Wed 3/3/10	Tue 3/16/10				◆								
Construction Administration (HOLD 8/1/11)	356 days	Fri 4/30/10	Fri 9/9/11				◆								
Furnish and Occupy	20 days	Tue 8/2/11	Mon 8/29/11				◆								
Bidding & Award	33 days	Tue 3/16/10	Thu 4/29/10				◆								

Project: Preliminary Overall Project Sc
 Date: Wed 11/10/10

Task  Milestone  Summary 

Preliminary Overall Project Schedule
New Louisville PK-5 Building
Louisville City School District
Louisville, OH
Project No. 207145.01

DRAFT
 Louisville Input Required
 CORE Meetings
 Items To Be Determined

Task Name	Duration	Start	Finish	2009			2010			2011			2012			
				J	JJ		J	JJ		J	JJ		J	JJ		
Release to Bidders	4 days	Tue 3/16/10	Fri 3/19/10													
Addendum No. 1 Items to Prenger (8:00 AM EST)	1 day	Mon 3/22/10	Mon 3/22/10													
Addendum No. 1	9 days	Tue 3/23/10	Fri 4/2/10													
Pre-Bid Meeting (3:00 PM EST, MSEC)	1 day	Mon 3/29/10	Mon 3/29/10													
Addendum No. 2 Items to Prenger (8:00 AM EST)	1 day	Mon 4/5/10	Mon 4/5/10													
Final Addendum No. 2	4 days	Tue 4/6/10	Fri 4/9/10													
Receive Bids (3:00 PM EST, MSEC)	1 day	Mon 4/12/10	Mon 4/12/10													
Review Bids	12 days	Tue 4/13/10	Wed 4/28/10													
BOE Award Contracts	1 day	Thu 4/29/10	Thu 4/29/10													
Construction Administration	348 days	Fri 4/30/10	Tue 8/30/11													
Construction Administration Activities (HOLD 8/1/10)	327 days	Fri 4/30/10	Mon 8/1/11													
Furnish and Occupy	20 days	Tue 8/2/11	Mon 8/29/11													
First Day of School	1 day	Tue 8/30/11	Tue 8/30/11													
Construction Documents - Technology	102 days	Fri 5/28/10	Mon 10/18/10													
FH CD Production	91 days	Fri 5/28/10	Fri 10/1/10													
Technology Systems Input No. 5 (Noon EST, MSEC)	1 day	Fri 9/24/10	Fri 9/24/10													
CD Completion	5 days	Mon 9/27/10	Fri 10/1/10													
100% CD Documents to Elwer (Noon EST)	1 day	Mon 10/4/10	Mon 10/4/10													
Printing/Shipping of CD Documents	1 day	Tue 10/5/10	Tue 10/5/10													
CD Documents Received by SCG	1 day	Wed 10/6/10	Wed 10/6/10													
CD Review/Estimate by SCG	7 days	Thu 10/7/10	Fri 10/15/10													
BOE Approval of CD Package	1 day	Mon 10/18/10	Mon 10/18/10													
Bid & Award - Technology	25 days	Tue 10/19/10	Mon 11/22/10													
Release to Bidders	8 days	Tue 10/19/10	Thu 10/28/10													
Pre-Bid Meeting (11:00 AM EST, MSEC)	1 day	Mon 10/25/10	Mon 10/25/10													
Addendum No. 1 to Prenger (Noon EST)	1 day	Fri 10/29/10	Fri 10/29/10													
Addendum No. 1	5 days	Mon 11/1/10	Fri 11/5/10													

Project: Preliminary Overall Project Sc
 Date: Wed 11/10/10

Task



Milestone

Summary



Preliminary Overall Project Schedule
New Louisville PK-5 Building
Louisville City School District
Louisville, OH
Project No. 207145.01

DRAFT
 Louisville Input Required
 CORE Meetings
 Items To Be Determined

Task Name	Duration	Start	Finish	2009			2010			2011			2012				
				J	JJ		J	JJ		J	JJ		J	JJ			
Addendum No. 2 to Prenger (Noon EST)	1 day	Mon 11/8/10	Mon 11/8/10														
Final Addendum (No. 2)	4 days	Tue 11/9/10	Fri 11/12/10														
Receive Bids	1 day	Mon 11/15/10	Mon 11/15/10														
Review Bids	4 days	Tue 11/16/10	Fri 11/19/10														
BOE Award Contracts	1 day	Mon 11/22/10	Mon 11/22/10														
District-Wide Loose Furnishings Package	76 days	Mon 11/1/10	Mon 2/14/11														
Loose Furnishings Activities	45 days	Mon 11/1/10	Fri 12/31/10														
OSBA Walkthrough (10:00 AM EST, Booth 700)	1 day	Tue 11/9/10	Tue 11/9/10														
Loose Furnishings Input No. 1 (1:00 PM EST, MSEC)	1 day	Tue 11/16/10	Tue 11/16/10														
Loose Furnishings Input No. 2 (1:00 PM EST, MSEC)	1 day	Tue 12/7/10	Tue 12/7/10														
Loose Furnishings Input No. 3 (1:00 PM EST, MSEC)	1 day	Tue 12/21/10	Tue 12/21/10														
CD Completion	23 days	Mon 1/3/11	Wed 2/2/11														
100% CD Documents to Elwer (Noon EST)	1 day	Thu 2/3/11	Thu 2/3/11														
Printing/Shipping of CD Documents	1 day	Thu 2/3/11	Thu 2/3/11														
CD Documents Received by SCG	1 day	Fri 2/4/11	Fri 2/4/11														
CD Review/Estimate by SCG	5 days	Mon 2/7/11	Fri 2/11/11														
BOE Approval of CD Package	1 day	Mon 2/14/11	Mon 2/14/11														
Bid & Award District-Wide Loose Furnishings Package	140 days	Tue 2/15/11	Mon 8/29/11														
Release to Bidders	9 days	Tue 2/15/11	Fri 2/25/11														
Addendum No. 1 to Prenger (Noon EST)	1 day	Mon 2/28/11	Mon 2/28/11														
Addendum No. 1	4 days	Tue 3/1/11	Fri 3/4/11														
Receive Bids	1 day	Mon 3/7/11	Mon 3/7/11														
Review Bids	4 days	Tue 3/8/11	Fri 3/11/11														
BOE Award Contracts	1 day	Mon 3/14/11	Mon 3/14/11														
Procure Furnishings	50 days	Tue 3/15/11	Mon 5/23/11														
Furnish and Occupy (HOLD 8/2/11)	20 days	Tue 8/2/11	Mon 8/29/11														
Post Construction	262 days	Wed 8/31/11	Thu 8/30/12														

Project: Preliminary Overall Project Sc
 Date: Wed 11/10/10

Task  Milestone  Summary 