

**Preliminary Overall Project Schedule  
Louisville High School Additions and Renovations  
Louisville City School District  
Louisville, OH  
Project No. 207145.02**

**DRAFT**  
Louisville Input Required  
CORE Meetings  
Items To Be Determined

Task Name	Duration	Start	Finish	2009			2010			2011			2012		
				J	J	J	J	J	J	J	J	J	J	J	J
<b>Louisville High School Additions and Renovations</b>	<b>998 days</b>	<b>Tue 11/4/08</b>	<b>Thu 8/30/12</b>												
Bond Issue Passage	1 day	Tue 11/4/08	Tue 11/4/08												
<b>Program of Requirements</b>	<b>86 days</b>	<b>Tue 11/4/08</b>	<b>Tue 3/3/09</b>												
POR Activities	75 days	Tue 11/4/08	Mon 2/16/09												
POR Input Meeting No. 1 (1:00 PM EST, LHS)	1 day	Tue 1/20/09	Tue 1/20/09												
POR Input Meeting No. 2 (11:00 AM EST, BOE)	1 day	Mon 2/16/09	Mon 2/16/09												
FH Submits POR to OSFC/Carbone	1 day	Tue 2/17/09	Tue 2/17/09												
POR Review by OSFC/Carbone	10 days	Wed 2/18/09	Tue 3/3/09												
<b>Project Start Up</b>	<b>40 days</b>	<b>Mon 2/2/09</b>	<b>Fri 3/27/09</b>												
Executive Partnering Session (10:00 AM EST, MSEC)	1 day	Mon 2/2/09	Mon 2/2/09												
FH Team Kickoff Meeting (10:00 AM EST, FH Board Room)	1 day	Thu 3/5/09	Thu 3/5/09												
FH PBIP Meeting (1:00 PM EST, FH Board Room)	1 day	Mon 3/9/09	Mon 3/9/09												
LEED Point Strategy Meeting (2:30 PM EST, Study Hall)	1 day	Mon 3/9/09	Mon 3/9/09												
Eco-Charrette Prep (10:00 AM EST, Board Room)	1 day	Wed 3/11/09	Wed 3/11/09												
OSFC Eco-Charrette (10:00 AM to 3:30 PM EST, MESC)	1 day	Fri 3/27/09	Fri 3/27/09												
<b>Geotechnical Sub-Surface Investigations (SSI)</b>	<b>67 days</b>	<b>Mon 2/9/09</b>	<b>Tue 5/12/09</b>												
Issue RFP	1 day	Mon 2/9/09	Mon 2/9/09												
Receive Proposals	30 days	Tue 2/10/09	Mon 3/23/09												
Recommendations to LCSD	5 days	Tue 3/24/09	Mon 3/30/09												
SSI Activities	30 days	Tue 3/31/09	Mon 5/11/09												
Receive final Report/Recommendations	1 day	Tue 5/12/09	Tue 5/12/09												
<b>Schematic Design</b>	<b>65 days</b>	<b>Wed 2/18/09</b>	<b>Tue 5/19/09</b>												
Schematic Design Activities	50 days	Wed 2/18/09	Tue 4/28/09												
BOE Worksession No. 1 (5:30 PM EST, MSEC)	1 day	Mon 3/2/09	Mon 3/2/09												
SD Input Meeting No. 1 (1:00 PM EST, LHS)	1 day	Tue 3/10/09	Tue 3/10/09												
Site Review Input Meeting No. 1 (1:00 PM EST, MSEC)	1 day	Tue 3/17/09	Tue 3/17/09												
Engineering Systems Input No. 1 (Plumbing/Electrical,HVAC) (4:00 PAM	1 day	Tue 3/17/09	Tue 3/17/09												

Project: Preliminary Overall Project Sc  
Date: Wed 11/10/10




Task Milestone

Summary

**Preliminary Overall Project Schedule**  
**Louisville High School Additions and Renovations**  
**Louisville City School District**  
**Louisville, OH**  
**Project No. 207145.02**

**DRAFT**  
 Louisville Input Required  
 CORE Meetings  
 Items To Be Determined




Task Name	Duration	Start	Finish	2009				2010				2011				2012			
				J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J
FH Coordination Meeting No. 1 (10:00 AM EST, Celina Board Room)	1 day	Wed 3/25/09	Wed 3/25/09	◆															
SD Input Meeting No. 2 (10:00 AM EST, MSEC)	1 day	Tue 3/31/09	Tue 3/31/09	◆															
FH Coordination Meeting No. 2 (10:00 AM EST, Celina Board Room)	1 day	Wed 4/8/09	Wed 4/8/09	◆															
Engineering Systems Input No. 2 (HVAC) (4:00 PM EST, MSEC)	1 day	Tue 4/14/09	Tue 4/14/09	◆															
SD Input Meeting No. 3 (10:00 AM EST, LHS)	1 day	Tue 4/14/09	Tue 4/14/09	◆															
Obtain Email Addresses for Online DD Questionnaires	1 day	Tue 4/14/09	Tue 4/14/09	◆															
Send Invitation for Online Questionnaires	1 day	Wed 4/15/09	Wed 4/15/09	◆															
Open Online Questionnaires	1 day	Thu 4/16/09	Thu 4/16/09	◆															
Collect Online Questionnaire Responses	4 days	Fri 4/17/09	Wed 4/22/09	◆															
Temperature Controls Presentations (4:00 PM EST, MSEC)	1 day	Tue 4/21/09	Tue 4/21/09	◆															
FH Coordination Meeting No. 3 (10:00 AM EST, Celina Board Room)	1 day	Wed 4/22/09	Wed 4/22/09	◆															
Close Online Questionnaire	1 day	Thu 4/23/09	Thu 4/23/09	◆															
Analyze Online Questionnaire Responses	4 days	Fri 4/24/09	Wed 4/29/09	◆															
Technology Systems/Hardware Input No. 1 (10:00 AM EST, MSEC)	1 day	Tue 4/28/09	Tue 4/28/09	◆															
Site Review Input Meeting No. 2 (1:00 PM EST, LES)	1 day	Tue 4/28/09	Tue 4/28/09	◆															
100% SD Documents (PDF) to Elwer (9:00 AM EST)	1 day	Wed 4/29/09	Wed 4/29/09	◆															
Printing of SD Documents	1 day	Thu 4/30/09	Thu 4/30/09	◆															
Shipping SD Documents to OSFC/Carbone	1 day	Fri 5/1/09	Fri 5/1/09	◆															
SD Documents Received by OSFC/Carbone	1 day	Mon 5/4/09	Mon 5/4/09	◆															
SD Review/Estimate by OSFC/Carbone	10 days	Tue 5/5/09	Mon 5/18/09	◆															
Food Service Design Input Meeting No. 1 (10:00 AM EST, MSEC)	1 day	Tue 5/12/09	Tue 5/12/09	◆															
All-School Staff Update (? :00 ?M EST, TBD)	1 day	Tue 5/19/09	Tue 5/19/09	◆															
<b>Executive Core Meetings</b>	<b>732 days</b>	<b>Thu 2/26/09</b>	<b>Fri 12/16/11</b>	◆															
Core Meeting No. 1 (10:00 AM EST, MSEC)	1 day	Thu 2/26/09	Thu 2/26/09	◆															
Core Meeting No. 2 (10:00 AM EST, MSEC)	1 day	Fri 3/27/09	Fri 3/27/09	◆															
Core Meeting No. 3 (10:00 AM EST, MSEC)	1 day	Fri 4/24/09	Fri 4/24/09	◆															
Core Meeting No. 4 (10:00 AM EST, MSEC)	1 day	Fri 5/22/09	Fri 5/22/09	◆															

Project: Preliminary Overall Project Sc Date: Wed 11/10/10      Task  Milestone  Summary 

**Preliminary Overall Project Schedule**  
**Louisville High School Additions and Renovations**  
**Louisville City School District**  
**Louisville, OH**  
**Project No. 207145.02**

**DRAFT**  
 Louisville Input Required  
 CORE Meetings  
 Items To Be Determined

Task Name	Duration	Start	Finish	2009				2010				2011				2012				
				J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	
Core Meeting No. 5 (10:00 AM EST, MSEC)	1 day	Fri 6/26/09	Fri 6/26/09			◆														
Core Meeting No. 6 (10:00 AM EST, MSEC)	1 day	Fri 7/24/09	Fri 7/24/09			◆														
Core Meeting No. 7 (10:00 AM EST, MSEC)	1 day	Fri 8/28/09	Fri 8/28/09			◆														
Core Meeting No. 8 (10:00 AM EST, MSEC)	1 day	Fri 9/25/09	Fri 9/25/09			◆														
Core Meeting No. 9 (10:00 AM EST, MSEC)	1 day	Fri 10/23/09	Fri 10/23/09			◆														
Core Meeting No. 10 (10:00 AM EST, MSEC)	1 day	Fri 11/20/09	Fri 11/20/09			◆														
Core Meeting No. 11 (10:00 AM EST, MSEC)	1 day	Fri 12/18/09	Fri 12/18/09			◆														
Core Meeting No. 12 (10:00 AM EST, MSEC)	1 day	Fri 1/22/10	Fri 1/22/10			◆														
Core Meeting No. 13 (10:00 AM EST, MSEC)	1 day	Fri 2/26/10	Fri 2/26/10			◆														
Core Meeting No. 14 (10:00 AM EST, MSEC)	1 day	Fri 3/26/10	Fri 3/26/10			◆														
Core Meeting No. 15 (10:00 AM EST, MSEC)	1 day	Fri 4/23/10	Fri 4/23/10			◆														
Core Meeting No. 16 (10:00 AM EST, MSEC)	1 day	Fri 5/28/10	Fri 5/28/10			◆														
Core Meeting No. 17 (10:00 AM EST, MSEC)	1 day	Fri 6/25/10	Fri 6/25/10			◆														
Core Meeting No. 18 (10:00 AM EST, MSEC)	1 day	Fri 7/23/10	Fri 7/23/10			◆														
Core Meeting No. 19 (10:00 AM EST, MSEC)	1 day	Fri 8/27/10	Fri 8/27/10			◆														
Core Meeting No. 20 (10:00 AM EST, MSEC)	1 day	Fri 9/24/10	Fri 9/24/10			◆														
Core Meeting No. 21 (10:00 AM EST, MSEC)	1 day	Fri 10/22/10	Fri 10/22/10			◆														
Core Meeting No. 22 (10:00 AM EST, MSEC)	1 day	Fri 11/19/10	Fri 11/19/10			◆														
Core Meeting No. 23 (10:00 AM EST, MSEC)	1 day	Fri 12/17/10	Fri 12/17/10			◆														
Core Meeting No. 24 (10:00 AM EST, MSEC)	1 day	Fri 1/28/11	Fri 1/28/11			◆														
Core Meeting No. 25 (10:00 AM EST, MSEC)	1 day	Fri 2/25/11	Fri 2/25/11			◆														
Core Meeting No. 26 (10:00 AM EST, MSEC)	1 day	Fri 3/25/11	Fri 3/25/11			◆														
Core Meeting No. 27 (10:00 AM EST, MSEC)	1 day	Fri 4/22/11	Fri 4/22/11			◆														
Core Meeting No. 28 (10:00 AM EST, MSEC)	1 day	Fri 5/27/11	Fri 5/27/11			◆														
Core Meeting No. 29 (10:00 AM EST, MSEC)	1 day	Fri 6/24/11	Fri 6/24/11			◆														
Core Meeting No. 30 (10:00 AM EST, MSEC)	1 day	Fri 7/22/11	Fri 7/22/11			◆														
Core Meeting No. 31 (10:00 AM EST, MSEC)	1 day	Fri 8/26/11	Fri 8/26/11			◆														




Project: Preliminary Overall Project Sc Date: Wed 11/10/10      Task  Milestone  Summary 



**Preliminary Overall Project Schedule  
Louisville High School Additions and Renovations  
Louisville City School District  
Louisville, OH  
Project No. 207145.02**

**DRAFT**  
Louisville Input Required  
CORE Meetings  
Items To Be Determined

Task Name	Duration	Start	Finish	2009				2010				2011				2012			
				J	J	JJ		J	JJ			J	JJ			J	JJ		
Technology Systems Input Meeting No. 2 (10:00 AM EST, MSEC)	1 day	Tue 7/21/09	Tue 7/21/09			◆													
FH Coordination Meeting No. 9/LEED Review (10:00 AM EST, Celina Bo	1 day	Wed 7/22/09	Wed 7/22/09			◆													
Room Numbering Review (10:00 PM EST, LHS)	1 day	Thu 7/23/09	Thu 7/23/09			◆													
Interior Design Input Meeting No. 2 (1:00 PM EST, LHS)	1 day	Thu 7/23/09	Thu 7/23/09			◆													
Interior Design Input Meeting No. 3 (10:00 AM EST, LHS)	1 day	Thu 7/23/09	Thu 7/23/09			◆													
Exterior Design Input Meeting No. 3 (1:00 PM EST, LHS)	1 day	Thu 7/23/09	Thu 7/23/09			◆													
Exterior Design Input Meeting No. 2 (2:00 PM EST, LHS)	1 day	Thu 7/23/09	Thu 7/23/09			◆													
FHA Tape Session (11:00 AM EST, Board Room)	1 day	Mon 7/27/09	Mon 7/27/09			◆													
FH Coordination Meeting No. 10 (10:00 AM EST, Celina Board Room)	1 day	Wed 8/5/09	Wed 8/5/09			◆													
Construction Phasing Strategy Meeting (10:00 AM EST, LHS)	1 day	Mon 8/10/09	Mon 8/10/09			◆													
LEED Review Meeting (10:00 AM EST, Celina Board Room)	1 day	Wed 8/12/09	Wed 8/12/09			◆													
Building Systems/Materials Meeting (9:00 AM to 3:00 PM EST, FH Dublin	1 day	Mon 8/17/09	Mon 8/17/09			◆													
100% DD Documents (PDF) to Elwer (9:00 AM EST)	1 day	Thu 8/20/09	Thu 8/20/09			◆													
Printing of DD Documents	1 day	Fri 8/21/09	Fri 8/21/09			◆													
Shipping of DD Documents to OSFC/Carbone	1 day	Mon 8/24/09	Mon 8/24/09			◆													
DD Documents Received by OSFC/Carbone	1 day	Tue 8/25/09	Tue 8/25/09			◆													
DD Review/Estimate by OSFC/Carbone	15 days	Wed 8/26/09	Tue 9/15/09			◆													
<b>Construction Documents</b>	<b>66 days</b>	<b>Wed 8/19/09</b>	<b>Wed 11/18/09</b>			◆	◆												
FH Coordination Meeting No. 11/LEED Review (10:00 AM EST, Celina Br	1 day	Wed 8/19/09	Wed 8/19/09			◆													
Construction Document Activities	48 days	Fri 8/21/09	Tue 10/27/09			◆	◆												
Submit for USGBC Design Review	1 day	Mon 8/31/09	Mon 8/31/09			◆													
FH Coordination Meeting No. 12 (10:00 AM EST, Celina Board Room)	1 day	Wed 9/2/09	Wed 9/2/09			◆													
Technology Systems Input Meeting No 3 (1:00 PM EST, MSEC)	1 day	Tue 9/15/09	Tue 9/15/09			◆													
BOE Worksession No. 3 (5:30 PM EST, MSEC)	1 day	Tue 9/15/09	Tue 9/15/09			◆													
LEED Review Meeting (10:00 AM EST, Celina Board Room)	1 day	Wed 9/16/09	Wed 9/16/09			◆													
FH Coordination Meeting No. 13/LEED Review (10:00 AM EST, Celina Br	1 day	Wed 9/23/09	Wed 9/23/09			◆													
LEED Review Meeting (10:00 AM EST, Celina Board Room)	1 day	Wed 9/30/09	Wed 9/30/09			◆													

Project: Preliminary Overall Project Sc Date: Wed 11/10/10      Task  Milestone  Summary 


**Preliminary Overall Project Schedule**  
**Louisville High School Additions and Renovations**  
**Louisville City School District**  
**Louisville, OH**  
**Project No. 207145.02**

**DRAFT**  
 Louisville Input Required  
 CORE Meetings  
 Items To Be Determined

Task Name	Duration	Start	Finish	2009			2010			2011			2012		
				J	J	J	J	J	J	J	J	J	J	J	J
LEED Design Submittal	1 day	Thu 10/1/09	Thu 10/1/09				◆								
FH Coordination Meeting No. 14 (10:00 AM EST, Celina Board Room)	1 day	Wed 10/7/09	Wed 10/7/09				◆								
FH Check Set to Elwer (Noon PM EST)	1 day	Tue 10/13/09	Tue 10/13/09				◆								
FH Check (Celina Auditoria)	2 days	Wed 10/14/09	Thu 10/15/09				◆								
Groundbreaking Ceremony (2:00 PM EST, New Site)	1 day	Tue 10/20/09	Tue 10/20/09				◆								
Technology Systems Input Meeting No. 4 (1:00 PM EST, MSEC)	1 day	Tue 10/20/09	Tue 10/20/09				◆								
FH Coordination Meeting No. 15/LEED Review (10:00 AM EST, Celina Board Room)	1 day	Wed 10/21/09	Wed 10/21/09				◆								
100% CDs (PDF) to Elwer (9:00 AM EST)	1 day	Wed 10/28/09	Wed 10/28/09				◆								
Printing of CDs	3 days	Thu 10/29/09	Mon 11/2/09				◆								
Shipping of CDs to OSFC/Carbone	1 day	Tue 11/3/09	Tue 11/3/09				◆								
FH Coordination Meeting No. 16 (10:00 AM EST, Celina Board Room) CC	1 day	Wed 11/4/09	Wed 11/4/09				◆								
CDs Received by OSFC/Carbone	1 day	Wed 11/4/09	Wed 11/4/09				◆								
CD Review/Estimate by OSFC/Carbone	5 days	Thu 11/5/09	Wed 11/11/09				◆								
BOE Approval of CD Package	1 day	Thu 11/12/09	Thu 11/12/09				◆								
FH Coordination Meeting No. 17 (10:00 AM EST, Celina Board Room) CC	1 day	Wed 11/18/09	Wed 11/18/09				◆								
<b>Temperature Controls - State Term Schedule Package</b>	<b>489 days</b>	<b>Fri 12/11/09</b>	<b>Wed 10/26/11</b>				◆								
Temperature Control Activities	21 days	Fri 12/11/09	Fri 1/8/10				◆								
CD Completion	5 days	Mon 1/11/10	Fri 1/15/10				◆								
CDs to OSFC/SCG	1 day	Mon 1/18/10	Mon 1/18/10				◆								
CD Review/Estimate	10 days	Tue 1/19/10	Mon 2/1/10				◆								
Release Vendor Package	20 days	Tue 2/2/10	Mon 3/1/10				◆								
Receive Vendor Package	1 day	Tue 3/2/10	Tue 3/2/10				◆								
Execute Contracts	10 days	Wed 3/3/10	Tue 3/16/10				◆								
Construction Administration (HOLD 8/1/11)	402 days	Tue 4/13/10	Wed 10/26/11				◆								
Furnish and Occupy	20 days	Tue 8/2/11	Mon 8/29/11				◆								
<b>Bidding &amp; Award</b>	<b>28 days</b>	<b>Thu 3/4/10</b>	<b>Mon 4/12/10</b>				◆								
Addendum No. 1 Items to Prenger (Noon EST)	1 day	Thu 3/4/10	Thu 3/4/10				◆								

Project: Preliminary Overall Project Sc  
 Date: Wed 11/10/10

Task



Milestone ◆

Summary




**Preliminary Overall Project Schedule  
Louisville High School Additions and Renovations  
Louisville City School District  
Louisville, OH  
Project No. 207145.02**

**DRAFT**  
Louisville Input Required  
CORE Meetings  
Items To Be Determined

Task Name	Duration	Start	Finish	2009			2010			2011			2012		
				J	J	J	J	J	J	J	J	J	J	J	J
Addendum No. 1	1 day	Fri 3/5/10	Fri 3/5/10				◆								
Release to Bidders	4 days	Fri 3/5/10	Wed 3/10/10				◆								
Addendum No. 2 Items to Prenger (8:00 AM EST)	1 day	Mon 3/8/10	Mon 3/8/10				◆								
Addendum No. 2	7 days	Mon 3/8/10	Tue 3/16/10				◆								
Pre-Bid Meeting (3:00 PM EST, MSEC)	1 day	Tue 3/16/10	Tue 3/16/10				◆								
Addendum No. 3 Items to Prenger (8:00 AM EST)	1 day	Wed 3/17/10	Wed 3/17/10				◆								
Final Addendum, No. 3	5 days	Thu 3/18/10	Wed 3/24/10				◆								
Receive Bids (Noon EST, MSEC)	1 day	Thu 3/25/10	Thu 3/25/10				◆								
Review Bids	11 days	Fri 3/26/10	Fri 4/9/10				◆								
BOE Award Contracts	1 day	Mon 4/12/10	Mon 4/12/10				◆								
<b>Construction Administration</b>	<b>361 days</b>	<b>Tue 4/13/10</b>	<b>Tue 8/30/11</b>				◆			■					
Construction Administration Activities (HOLD 8/1/11)	340 days	Tue 4/13/10	Mon 8/1/11				◆			■					
Furnish and Occupy	20 days	Tue 8/2/11	Mon 8/29/11							◆					
First Day of School	1 day	Tue 8/30/11	Tue 8/30/11							◆					
<b>Construction Documents - Technology</b>	<b>102 days</b>	<b>Fri 5/28/10</b>	<b>Mon 10/18/10</b>				◆			■					
FH CD Production	91 days	Fri 5/28/10	Fri 10/1/10				◆			■					
Technology Systems Input No. 5 (Noon EST, MSEC)	1 day	Fri 9/24/10	Fri 9/24/10							◆					
CD Completion	5 days	Mon 9/27/10	Fri 10/1/10							◆					
100% CD Documents to Elwer (Noon EST)	1 day	Mon 10/4/10	Mon 10/4/10							◆					
Printing/Shipping of CD Documents	1 day	Tue 10/5/10	Tue 10/5/10							◆					
CD Documents Received by SCG	1 day	Wed 10/6/10	Wed 10/6/10							◆					
CD Review/Estimate by SCG	7 days	Thu 10/7/10	Fri 10/15/10							◆					
BOE Approval of CD Package	1 day	Mon 10/18/10	Mon 10/18/10							◆					
<b>Construction Documents - Early Loose Furnishings Package</b>	<b>26 days</b>	<b>Mon 9/6/10</b>	<b>Mon 10/11/10</b>				◆			■					
Loose Furnishings Activities	15 days	Mon 9/6/10	Fri 9/24/10				◆			■					
Early Loose Furnishings Input Meeting (Noon EST, LHS)	1 day	Fri 9/17/10	Fri 9/17/10							◆					
Early Loose Furnishings Confirmation Meeting (Noon EST, LHS)	1 day	Fri 9/24/10	Fri 9/24/10							◆					

Project: Preliminary Overall Project Sc  
Date: Wed 11/10/10

Task



Milestone ◆

Summary



**Preliminary Overall Project Schedule  
Louisville High School Additions and Renovations  
Louisville City School District  
Louisville, OH  
Project No. 207145.02**

**DRAFT**  
Louisville Input Required  
CORE Meetings  
Items To Be Determined

Task Name	Duration	Start	Finish	2009			2010			2011			2012		
				J	JJ		J	JJ		J	JJ		J	JJ	
CD Completion	5 days	Mon 9/27/10	Fri 10/1/10												
100% CD Documents to Elwer (Noon EST)	1 day	Mon 10/4/10	Mon 10/4/10												
Printing/Shipping of CD Documents	1 day	Mon 10/4/10	Mon 10/4/10												
CD Documents Received by SCG	1 day	Tue 10/5/10	Tue 10/5/10												
CD Review/Estimate by SCG	3 days	Wed 10/6/10	Fri 10/8/10												
BOE Approval of CD Package	1 day	Mon 10/11/10	Mon 10/11/10												
<b>Bid &amp; Award Early Loose Furnishings Package - TBD by SCG</b>	<b>60 days</b>	<b>Tue 10/12/10</b>	<b>Mon 1/3/11</b>												
Release to Bidders	9 days	Tue 10/12/10	Fri 10/22/10												
Addendum No. 1 to Prenger (Noon EST)	1 day	Mon 10/25/10	Mon 10/25/10												
Addendum No. 1	4 days	Tue 10/26/10	Fri 10/29/10												
Receive Bids	1 day	Mon 11/1/10	Mon 11/1/10												
Review Bids	4 days	Tue 11/2/10	Fri 11/5/10												
BOE Award Contracts	1 day	Mon 11/8/10	Mon 11/8/10												
Procure Furnishings	35 days	Tue 11/9/10	Mon 12/27/10												
Furnish and Occupy (Hold 1/3/2011)	5 days	Tue 12/28/10	Mon 1/3/11												
<b>Bid &amp; Award - Technology - TBD by SCG</b>	<b>25 days</b>	<b>Tue 10/19/10</b>	<b>Mon 11/22/10</b>												
Release to Bidders	8 days	Tue 10/19/10	Thu 10/28/10												
Pre-Bid Meeting (11:00 AM EST, MSEC)	1 day	Mon 10/25/10	Mon 10/25/10												
Addendum No. 1 to Prenger (Noon EST)	1 day	Fri 10/29/10	Fri 10/29/10												
Addendum No. 1	5 days	Mon 11/1/10	Fri 11/5/10												
Addendum No. 2 to Prenger (Noon EST)	1 day	Mon 11/8/10	Mon 11/8/10												
Final Addendum (No. 2)	4 days	Tue 11/9/10	Fri 11/12/10												
Receive Bids	1 day	Mon 11/15/10	Mon 11/15/10												
Review Bids	4 days	Tue 11/16/10	Fri 11/19/10												
BOE Award Contracts	1 day	Mon 11/22/10	Mon 11/22/10												
<b>District-Wide Loose Furnishings Package</b>	<b>76 days</b>	<b>Mon 11/1/10</b>	<b>Mon 2/14/11</b>												
Loose Furnishings Activities	45 days	Mon 11/1/10	Fri 12/31/10												

Project: Preliminary Overall Project Sc  
Date: Wed 11/10/10

Task  Milestone  Summary 

