




**Preliminary Overall Project Schedule
Demolition of Louisville Middle School
Louisville City School District
Louisville, OH
Project No. 207145.03**

DRAFT
Louisville Input Required
CORE Meetings
Items To Be Determined

Task Name	Duration	Start	Finish	2008				2009				2010							
				4	1	2	3	4	1	2	3	4	1	2	3	4			
Demolition of Louisville Middle School	466 days	Tue 11/4/08	Tue 8/17/10																
Bond Issue Passage	1 day	Tue 11/4/08	Tue 11/4/08																
Site Survey	49 days	Wed 11/5/08	Mon 1/12/09																
Issue RFP	15 days	Wed 11/5/08	Tue 11/25/08																
Receive Proposals	1 day	Wed 11/26/08	Wed 11/26/08																
Recommendation to SM	1 day	Thu 11/27/08	Thu 11/27/08																
SM Executes Proposal	1 day	Fri 11/28/08	Fri 11/28/08																
Survey Activities	30 days	Mon 12/1/08	Fri 1/9/09																
Receive Final Survey	1 day	Mon 1/12/09	Mon 1/12/09																
Project Start Up	33 days	Mon 2/2/09	Wed 3/18/09																
FH Team Kickoff Meeting (2:00 PM EST, FH Board Room)	1 day	Wed 2/11/09	Wed 2/11/09																
FH PBIP Meeting (2:30 PM EST, FH Board Room)	1 day	Wed 3/18/09	Wed 3/18/09																
Executive Partnering Session (10:00 AM EST, MSEC)	1 day	Mon 2/2/09	Mon 2/2/09																
Construction Documents	44 days	Wed 2/18/09	Mon 4/20/09																
Construction Document Activities	20 days	Wed 2/18/09	Tue 3/17/09																
FH Check Set to Elwer (Noon EST)	1 day	Tue 3/10/09	Tue 3/10/09																
FH Check	1 day	Wed 3/11/09	Wed 3/11/09																
100% CDs to Elwer (Noon EST)	1 day	Wed 3/18/09	Wed 3/18/09																
Printing of CDs (?)	1 day	Thu 3/19/09	Thu 3/19/09																
Shipping of CDs to OSFC/Carbone	1 day	Fri 3/20/09	Fri 3/20/09																
CDs Received by OSFC/Carbone	1 day	Mon 3/23/09	Mon 3/23/09																
CD Review/Estimate/Prepare Bid Documents	20 days	Tue 3/24/09	Mon 4/20/09																
Bidding & Award	30 days	Tue 4/21/09	Mon 6/1/09																
B&A Activities	30 days	Tue 4/21/09	Mon 6/1/09																
Construction Administration	54 days	Tue 6/2/09	Fri 8/14/09																
Construction Administration Activities	54 days	Tue 6/2/09	Fri 8/14/09																
Post Construction	262 days	Mon 8/17/09	Tue 8/17/10																

Project: Preliminary Overall Project Sc Date: Mon 3/9/09	Task 	Milestone 	Summary 
---	--	---	---