

**Preliminary Overall Project Schedule  
Louisville High School Additions and Renovations  
Louisville City School District  
Louisville, OH  
Project No. 207145.02**

**DRAFT**  
Louisville Input Required  
CORE Meetings  
Items To Be Determined

Task Name	Duration	Start	Finish	2009			2010			2011			2012		
				J	J	J	J	J	J	J	J	J	J	J	J
<b>Louisville High School Additions and Renovations</b>	<b>998 days</b>	<b>Tue 11/4/08</b>	<b>Thu 8/30/12</b>												
Bond Issue Passage	1 day	Tue 11/4/08	Tue 11/4/08												
<b>Program of Requirements</b>	<b>86 days</b>	<b>Tue 11/4/08</b>	<b>Tue 3/3/09</b>												
POR Activities	75 days	Tue 11/4/08	Mon 2/16/09												
POR Input Meeting No. 1 (1:00 PM EST, LHS)	1 day	Tue 1/20/09	Tue 1/20/09												
POR Input Meeting No. 2 (11:00 AM EST, BOE)	1 day	Mon 2/16/09	Mon 2/16/09												
FH Submits POR to OSFC/Carbone	1 day	Tue 2/17/09	Tue 2/17/09												
POR Review by OSFC/Carbone	10 days	Wed 2/18/09	Tue 3/3/09												
<b>Project Start Up</b>	<b>40 days</b>	<b>Mon 2/2/09</b>	<b>Fri 3/27/09</b>												
Executive Partnering Session (10:00 AM EST, MSEC)	1 day	Mon 2/2/09	Mon 2/2/09												
FH Team Kickoff Meeting (10:00 AM EST, FH Board Room)	1 day	Thu 3/5/09	Thu 3/5/09												
FH PBIP Meeting (1:00 PM EST, FH Board Room)	1 day	Mon 3/9/09	Mon 3/9/09												
OSFC Eco-Charrette (10:00 AM to 3:30 PM EST, MESC)	1 day	Fri 3/27/09	Fri 3/27/09												
<b>Geotechnical Sub-Surface Investigations (SSI)</b>	<b>67 days</b>	<b>Mon 2/9/09</b>	<b>Tue 5/12/09</b>												
Issue RFP	1 day	Mon 2/9/09	Mon 2/9/09												
Receive Proposals	30 days	Tue 2/10/09	Mon 3/23/09												
Recommendations to LCSD	5 days	Tue 3/24/09	Mon 3/30/09												
SSI Activities	30 days	Tue 3/31/09	Mon 5/11/09												
Receive final Report/Recommendations	1 day	Tue 5/12/09	Tue 5/12/09												
<b>Schematic Design</b>	<b>88 days</b>	<b>Wed 2/18/09</b>	<b>Fri 6/19/09</b>												
Schematic Design Activities	50 days	Wed 2/18/09	Tue 4/28/09												
Obtain Email Addresses for Online DD Questionnaires	5 days	Wed 2/25/09	Tue 3/3/09												
FH Design Kickoff Meeting (McCreery, Howick, Beckstedt, Wiford)	1 day	Wed 3/4/09	Wed 3/4/09												
SD Input Meeting No. 1 (1:00 PM EST, BOE)	1 day	Tue 3/10/09	Tue 3/10/09												
Engineering Systems Input No. 1 (Plumbing/Electrical,HVAC) (4:00 F	1 day	Tue 3/17/09	Tue 3/17/09												
SD Input Meeting No. 2 (10:00 AM EST, LHS)	1 day	Tue 3/24/09	Tue 3/24/09												
FH Coordination Meeting No. 1 (10:00 AM EST, Celina Board Room)	1 day	Wed 3/25/09	Wed 3/25/09												

Project: Preliminary Overall Project Sc  
Date: Thu 3/5/09

Task Milestone

Summary





**Preliminary Overall Project Schedule  
 Louisville High School Additions and Renovations  
 Louisville City School District  
 Louisville, OH  
 Project No. 207145.02**

**DRAFT**  
 Louisville Input Required  
 CORE Meetings  
 Items To Be Determined

Task Name	Duration	Start	Finish	2009				2010				2011				2012			
				J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J
Core Meeting No. 9 (10:00 AM EST, MSEC)	1 day	Fri 10/23/09	Fri 10/23/09																
Core Meeting No. 10 (10:00 AM EST, MSEC)	1 day	Fri 11/20/09	Fri 11/20/09																
Core Meeting No. 11 (10:00 AM EST, MSEC)	1 day	Fri 12/18/09	Fri 12/18/09																
Core Meeting No. 12 (10:00 AM EST, MSEC)	1 day	Fri 1/22/10	Fri 1/22/10																
Core Meeting No. 13 (10:00 AM EST, MSEC)	1 day	Fri 2/26/10	Fri 2/26/10																
Core Meeting No. 14 (10:00 AM EST, MSEC)	1 day	Fri 3/26/10	Fri 3/26/10																
Core Meeting No. 15 (10:00 AM EST, MSEC)	1 day	Fri 4/23/10	Fri 4/23/10																
Core Meeting No. 16 (10:00 AM EST, MSEC)	1 day	Fri 5/28/10	Fri 5/28/10																
Core Meeting No. 17 (10:00 AM EST, MSEC)	1 day	Fri 6/25/10	Fri 6/25/10																
Core Meeting No. 18 (10:00 AM EST, MSEC)	1 day	Fri 7/23/10	Fri 7/23/10																
Core Meeting No. 19 (10:00 AM EST, MSEC)	1 day	Fri 8/27/10	Fri 8/27/10																
Core Meeting No. 20 (10:00 AM EST, MSEC)	1 day	Fri 9/24/10	Fri 9/24/10																
Core Meeting No. 21 (10:00 AM EST, MSEC)	1 day	Fri 10/22/10	Fri 10/22/10																
Core Meeting No. 22 (10:00 AM EST, MSEC)	1 day	Fri 11/19/10	Fri 11/19/10																
Core Meeting No. 23 (10:00 AM EST, MSEC)	1 day	Fri 12/17/10	Fri 12/17/10																
Core Meeting No. 24 (10:00 AM EST, MSEC)	1 day	Fri 1/28/11	Fri 1/28/11																
Core Meeting No. 25 (10:00 AM EST, MSEC)	1 day	Fri 2/25/11	Fri 2/25/11																
Core Meeting No. 26 (10:00 AM EST, MSEC)	1 day	Fri 3/25/11	Fri 3/25/11																
Core Meeting No. 27 (10:00 AM EST, MSEC)	1 day	Fri 4/22/11	Fri 4/22/11																
Core Meeting No. 28 (10:00 AM EST, MSEC)	1 day	Fri 5/27/11	Fri 5/27/11																
Core Meeting No. 29 (10:00 AM EST, MSEC)	1 day	Fri 6/24/11	Fri 6/24/11																
Core Meeting No. 30 (10:00 AM EST, MSEC)	1 day	Fri 7/22/11	Fri 7/22/11																
Core Meeting No. 31 (10:00 AM EST, MSEC)	1 day	Fri 8/26/11	Fri 8/26/11																
Core Meeting No. 32 (10:00 AM EST, MSEC)	1 day	Fri 9/23/11	Fri 9/23/11																
Core Meeting No. 33 (10:00 AM EST, MSEC)	1 day	Fri 10/28/11	Fri 10/28/11																
Core Meeting No. 34 (10:00 AM EST, MSEC)	1 day	Fri 11/18/11	Fri 11/18/11																
Core Meeting No. 35 (10:00 AM EST, MSEC)	1 day	Fri 12/16/11	Fri 12/16/11																

Project: Preliminary Overall Project Sc  
 Date: Thu 3/5/09




Task  Milestone 

Summary 

**Preliminary Overall Project Schedule  
Louisville High School Additions and Renovations  
Louisville City School District  
Louisville, OH  
Project No. 207145.02**

**DRAFT**  
Louisville Input Required  
CORE Meetings  
Items To Be Determined

Task Name	Duration	Start	Finish	2009				2010				2011				2012			
				J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J
<b>Design Development</b>	<b>104 days</b>	<b>Thu 4/30/09</b>	<b>Tue 9/22/09</b>																
Design Development Activities	85 days	Thu 4/30/09	Wed 8/26/09																
DD Input Meeting No. 1 (10:00 AM-3:00 PM EST, LHS)	1 day	Thu 4/30/09	Thu 4/30/09																
<b>FH Coordination Meeting No. 4 (10:00 AM EST, Celina Board Room)</b>	1 day	Wed 5/6/09	Wed 5/6/09																
DD Input Meeting No. 2 (10:00 AM-3:00 PM, LHS)	1 day	Thu 5/14/09	Thu 5/14/09																
Robbins Flooring Institute Tour (10:00 AM EST, Cincinnati)	1 day	Tue 5/19/09	Tue 5/19/09																
<b>FH Coordination Meeting No. 5 (10:00 AM EST, Celina Board Room)</b>	1 day	Wed 5/20/09	Wed 5/20/09																
Interior Design Input Meeting No. 1 (10:00 AM EST, LHS)	1 day	Thu 5/21/09	Thu 5/21/09																
Exterior Design Input Meeting No. 1 (12:00 PM EST, LHS)	1 day	Thu 5/21/09	Thu 5/21/09																
DD Input Meeting No. 3 (10:00 AM-3:00 PM EST, LHS)	1 day	Thu 5/28/09	Thu 5/28/09																
<b>FH Coordination Meeting No. 6 (10:00 AM EST, Celina Board Room)</b>	1 day	Wed 6/10/09	Wed 6/10/09																
Legacy Flooring Tour (10:00 AM EST, Columbus)	1 day	Thu 6/11/09	Thu 6/11/09																
Food Service Design Input Meeting No. 2 (2:00 PM EST, MSEC)	1 day	Tue 6/16/09	Tue 6/16/09																
<b>FH Coordination Meeting No. 7 (10:00 AM EST, Celina Board Room)</b>	1 day	Wed 6/24/09	Wed 6/24/09																
DD Input Meeting No. 4 (10:00 AM-3:00 PM, LHS)	1 day	Thu 6/25/09	Thu 6/25/09																
<b>FH Coordination Meeting No. 8 (10:00 AM EST, Celina Board Room)</b>	1 day	Wed 7/8/09	Wed 7/8/09																
DD Input Meeting No. 5 (10:00 AM EST, LHS)	1 day	Thu 7/9/09	Thu 7/9/09																
Room Numbering Review (12:00 PM EST, LHS)	1 day	Thu 7/9/09	Thu 7/9/09																
Interior Design Input Meeting No. 2 (1:00 PM EST, LHS)	1 day	Thu 7/9/09	Thu 7/9/09																
Exterior Design Input Meeting No. 2 (2:00 PM EST, LHS)	1 day	Thu 7/9/09	Thu 7/9/09																
Food Service Design Input Meeting No. 3 (1:00 PM EST, MSEC)	1 day	Tue 7/14/09	Tue 7/14/09																
Technology Systems Input Meeting No. 2 (10:00 AM EST, MSEC)	1 day	Tue 7/14/09	Tue 7/14/09																
<b>FH Coordination Meeting No. 9 (10:00 AM EST, Celina Board Room)</b>	1 day	Wed 7/22/09	Wed 7/22/09																
Interior Design Input Meeting No. 3 (10:00 AM EST, LHS)	1 day	Thu 7/23/09	Thu 7/23/09																
Exterior Design Input Meeting No. 3 (1:00 PM EST, LHS)	1 day	Thu 7/23/09	Thu 7/23/09																
Building Systems/Materials Meeting (9:00 AM to 3:00 PM EST, FH Dublin)	1 day	Thu 7/30/09	Thu 7/30/09																
<b>FH Coordination Meeting No. 10 (10:00 AM EST, Celina Board Room)</b>	1 day	Wed 8/5/09	Wed 8/5/09																

Project: Preliminary Overall Project Sc Date: Thu 3/5/09      Task       Milestone       Summary 

**Preliminary Overall Project Schedule**  
**Louisville High School Additions and Renovations**  
**Louisville City School District**  
**Louisville, OH**  
**Project No. 207145.02**

**DRAFT**  
 Louisville Input Required  
 CORE Meetings  
 Items To Be Determined

Task Name	Duration	Start	Finish	2009				2010				2011				2012				
				J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	
FHAI Tape Session (10:00 AM EST, Board Room)	1 day	Tue 8/11/09	Tue 8/11/09				◆													
<b>FH Coordination Meeting No. 11 (10:00 AM EST, Celina Board Room)</b>	1 day	Wed 8/19/09	Wed 8/19/09				◆													
<b>100% DD Documents (PDF) to Elwer (9:00 AM EST)</b>	1 day	Thu 8/27/09	Thu 8/27/09				◆													
Printing of DD Documents	1 day	Fri 8/28/09	Fri 8/28/09				◆													
Shipping of DD Documents to OSFC/Carbone	1 day	Mon 8/31/09	Mon 8/31/09				◆													
DD Documents Received by OSFC/Carbone	1 day	Tue 9/1/09	Tue 9/1/09				◆													
DD Review/Estimate by OSFC/Carbone	15 days	Wed 9/2/09	Tue 9/22/09				◆													
<b>Construction Documents</b>	<b>80 days</b>	<b>Fri 8/28/09</b>	<b>Thu 12/17/09</b>				◆													
Construction Document Activities	63 days	Fri 8/28/09	Tue 11/24/09				◆													
<b>FH Coordination Meeting No. 12 (10:00 AM EST, Celina Board Room)</b>	1 day	Wed 9/2/09	Wed 9/2/09				◆													
<b>Technology Systems Input Meeting No 3 (1:00 PM EST, MSEC)</b>	1 day	Tue 9/15/09	Tue 9/15/09				◆													
<b>FH Coordination Meeting No. 13 (10:00 AM EST, Celina Board Room)</b>	1 day	Wed 9/23/09	Wed 9/23/09				◆													
<b>FH Coordination Meeting No. 14 (10:00 AM EST, Celina Board Room)</b>	1 day	Wed 10/7/09	Wed 10/7/09				◆													
<b>Groundbreaking Ceremony (2:00 PM EST, New Site)</b>	1 day	Tue 10/20/09	Tue 10/20/09				◆													
<b>Technology Systems Input Meeting No. 4 (1:00 PM EST, MSEC)</b>	1 day	Tue 10/20/09	Tue 10/20/09				◆													
<b>FH Coordination Meeting No. 15 (10:00 AM EST, Celina Board Room)</b>	1 day	Wed 10/21/09	Wed 10/21/09				◆													
<b>FH Check Set to Elwer (Noon PM EST)</b>	1 day	Tue 10/27/09	Tue 10/27/09				◆													
<b>FH Check (Celina Auditeria)</b>	2 days	Wed 10/28/09	Thu 10/29/09				◆													
<b>FH Coordination Meeting No. 16 (10:00 AM EST, Celina Board Room)</b>	1 day	Wed 11/4/09	Wed 11/4/09				◆													
<b>FH Coordination Meeting No. 17 (10:00 AM EST, Celina Board Room)</b>	1 day	Wed 11/18/09	Wed 11/18/09				◆													
<b>100% CDs (PDF) to Elwer (9:00 AM EST)</b>	1 day	Wed 11/25/09	Wed 11/25/09				◆													
Printing of CDs	3 days	Thu 11/26/09	Mon 11/30/09				◆													
Shipping of CDs to OSFC/Carbone	1 day	Tue 12/1/09	Tue 12/1/09				◆													
CDs Received by OSFC/Carbone	1 day	Wed 12/2/09	Wed 12/2/09				◆													
CD Review/Estimate by OSFC/Carbone	10 days	Thu 12/3/09	Wed 12/16/09				◆													
<b>BOE Approval of CD Package</b>	1 day	Thu 12/17/09	Thu 12/17/09				◆													
<b>Bidding &amp; Award</b>	<b>51 days</b>	<b>Thu 12/17/09</b>	<b>Thu 2/25/10</b>				◆													

Project: Preliminary Overall Project Sc  
 Date: Thu 3/5/09

Task  Milestone  Summary 


**Preliminary Overall Project Schedule  
Louisville High School Additions and Renovations  
Louisville City School District  
Louisville, OH  
Project No. 207145.02**

**DRAFT**  
Louisville Input Required  
CORE Meetings  
Items To Be Determined

Task Name	Duration	Start	Finish	2009			2010			2011			2012		
				J	JJ		J	JJ		J	JJ		J	JJ	
Pre-Bid Meeting (10:00 AM EST, MSEC)	1 day	Thu 12/17/09	Thu 12/17/09				◆								
Release to Bidders	4 days	Fri 12/18/09	Wed 12/23/09				◆	◆	◆	◆					
Addendum No. 1 Items to Prenger (Noon EST)	1 day	Thu 12/24/09	Thu 12/24/09				◆								
Addendum No. 1	12 days	Fri 12/25/09	Mon 1/11/10				◆	◆	◆	◆	◆	◆	◆	◆	◆
Addendum No. 2 Items to Prenger (8:00 AM EST)	1 day	Tue 1/12/10	Tue 1/12/10				◆								
Addendum No. 2	4 days	Wed 1/13/10	Mon 1/18/10				◆	◆	◆	◆					
Addendum No. 3 Items to Prenger (8:00 AM EST)	1 day	Tue 1/19/10	Tue 1/19/10				◆								
Final Addendum, No. 3	4 days	Wed 1/20/10	Mon 1/25/10				◆	◆	◆	◆					
Receive Bids (Noon EST, MSEC)	1 day	Tue 1/26/10	Tue 1/26/10				◆								
Review Bids	9 days	Wed 1/27/10	Mon 2/8/10				◆	◆	◆	◆	◆	◆	◆	◆	◆
BOE Award Contracts	13 days	Tue 2/9/10	Thu 2/25/10				◆	◆	◆	◆	◆	◆	◆	◆	◆
<b>Construction Administration</b>	<b>393 days</b>	<b>Fri 2/26/10</b>	<b>Tue 8/30/11</b>				◆	◆	◆	◆	◆	◆	◆	◆	◆
Construction Administration Activities (HOLD 8/1/11)	372 days	Fri 2/26/10	Mon 8/1/11				◆	◆	◆	◆	◆	◆	◆	◆	◆
Furnish and Occupy	20 days	Tue 8/2/11	Mon 8/29/11				◆	◆	◆	◆	◆	◆	◆	◆	◆
First Day of School	1 day	Tue 8/30/11	Tue 8/30/11				◆								
<b>Construction Documents - Technology</b>	<b>74 days</b>	<b>Fri 5/28/10</b>	<b>Wed 9/8/10</b>				◆	◆	◆	◆	◆	◆	◆	◆	◆
FH CD Production	59 days	Fri 5/28/10	Wed 8/18/10				◆	◆	◆	◆	◆	◆	◆	◆	◆
100% CD Documents to Elwer (Noon EST)	1 day	Thu 8/19/10	Thu 8/19/10				◆								
Printing of CD Documents (?)	1 day	Fri 8/20/10	Fri 8/20/10				◆								
Shipping of CD Documents to OSFC/Carbone	1 day	Mon 8/23/10	Mon 8/23/10				◆								
CD Documents Received by OSFC/Carbone	1 day	Tue 8/24/10	Tue 8/24/10				◆								
CD Review/Estimate by OSFC/Carbone	10 days	Wed 8/25/10	Tue 9/7/10				◆	◆	◆	◆	◆	◆	◆	◆	◆
BOE Approval of CD Package	1 day	Wed 9/8/10	Wed 9/8/10				◆								
<b>Bid &amp; Award - Technology</b>	<b>25 days</b>	<b>Thu 9/9/10</b>	<b>Wed 10/13/10</b>				◆	◆	◆	◆	◆	◆	◆	◆	◆
Release to Bidders	8 days	Thu 9/9/10	Mon 9/20/10				◆	◆	◆	◆	◆	◆	◆	◆	◆
Addendum No. 1 to Prenger (Noon EST)	1 day	Tue 9/21/10	Tue 9/21/10				◆								
Addendum No. 1	5 days	Wed 9/22/10	Tue 9/28/10				◆	◆	◆	◆	◆	◆	◆	◆	◆

Project: Preliminary Overall Project Sc  
Date: Thu 3/5/09

Task



Milestone ◆

Summary




**Preliminary Overall Project Schedule**  
**Louisville High School Additions and Renovations**  
**Louisville City School District**  
**Louisville, OH**  
**Project No. 207145.02**

**DRAFT**  
 Louisville Input Required  
 CORE Meetings  
 Items To Be Determined

Task Name	Duration	Start	Finish	2009			2010			2011			2012				
				J	J	J	J	J	J	J	J	J	J	J	J		
Pre-Bid Meeting (11:00 AM EST, MSEC)	1 day	Mon 9/27/10	Mon 9/27/10														
Addendum No. 2 to Prenger (Noon EST)	1 day	Wed 9/29/10	Wed 9/29/10														
Final Addendum (No. 2)	4 days	Thu 9/30/10	Tue 10/5/10														
Receive Bids	1 day	Wed 10/6/10	Wed 10/6/10														
Review Bids	4 days	Thu 10/7/10	Tue 10/12/10														
BOE Award Contracts	1 day	Wed 10/13/10	Wed 10/13/10														
<b>Loose Furnishings Direct Purchase Package</b>	<b>216 days</b>	<b>Mon 11/1/10</b>	<b>Mon 8/29/11</b>														
Loose Furnishings Activities	45 days	Mon 11/1/10	Fri 12/31/10														
OSBA Walkthrough (10:00 AM EST, Booth 700)	1 day	Tue 11/9/10	Tue 11/9/10														
Loose Furnishings Input No. 1 (10:00 AM EST, LHS)	1 day	Tue 11/16/10	Tue 11/16/10														
Loose Furnishings Input No. 2 (10:00 AM EST, LHS)	1 day	Tue 12/7/10	Tue 12/7/10														
Loose Furnishings Input No. 3 (10:00 AM EST, LHS)	1 day	Tue 12/21/10	Tue 12/21/10														
CD Completion	10 days	Mon 1/3/11	Fri 1/14/11														
CDs to OSFC/Carbone	1 day	Mon 1/17/11	Mon 1/17/11														
CD Review/Estimate	10 days	Tue 1/18/11	Mon 1/31/11														
Release Vendor Package	20 days	Tue 2/1/11	Mon 2/28/11														
Receive Vendor Package	1 day	Tue 3/1/11	Tue 3/1/11														
Execute Contracts	10 days	Wed 3/2/11	Tue 3/15/11														
Procure Furnishings	50 days	Wed 3/16/11	Tue 5/24/11														
Furnish and Occupy (HOLD 8/2/11)	20 days	Tue 8/2/11	Mon 8/29/11														
Post Construction	262 days	Wed 8/31/11	Thu 8/30/12														

Project: Preliminary Overall Project Sc  
 Date: Thu 3/5/09

Task



Milestone

Summary

